

**CERTIFICATION OF GENERATOR**


I certify that I have personally examined and am familiar with the conditions listed below regarding asbestos disposal procedures at the Lycoming County Landfill. I certify that we are in compliance, and I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment.

1. The asbestos must be wetted prior to removal and bagged and sealed as follows:
  - (1) in single or multiple leakproof plastic bags with a total thickness of 12 mils; if contained in this manner, the bags will not be required to be sealed in drums. **Or**
  - (2) place the asbestos in single or multiple leak proof plastic bags with a total thickness of 6 mils and seal them in leak tight steel or heavy duty fiberboard drums. The containers must be labeled "ASBESTOS" prior to being transported to the disposal site. All containers should be handled for transportation according to current applicable regulations.
  
2. The generator will arrange a date for disposal prior to the waste shipment date so the landfill operators can prepare to place and cover the waste immediately.
  
3. It will also be necessary that air quality regulations as stated in 40 CFR, Part 61, National Emission Standards for Hazardous Air Pollution be met as they apply to asbestos waste generators.
  
4. No toxic or hazardous constituents may be present in the waste, and the waste must not exhibit any of the characteristics of hazardous waste indentified in 40 CFR 261.20 – 261.24.

NAME OF RESPONSIBLE OFFICIAL \_\_\_\_\_ Title \_\_\_\_\_

Signature \_\_\_\_\_ Date \_\_\_\_\_

Taken, sworn, and subscribed before me, this

 \_\_\_\_\_ day of \_\_\_\_\_ A.D. 20